



## On-site test report for mechanical anchors

---

Project:		
Company:		
Type of anchor:		
Number of approval:		
Concrete quality:		
Number of installed anchors:		pcs.
Number of tested anchors:		pcs.
Number of attachments:		pages
Used test device:	Type:	No. of device:

Construction manager:	_____	_____
	Signature	Date
Test carried out by:	_____	_____
	Signature	Date
Comments:		

The test report shall be kept with the construction files.



### Attachment to on-site test report for mechanical anchors

Project:			
Construction stage:			
Installation company:			
Date:		Page:	

Nr.	Anchor dimension	Setting depth [mm]	Test load [kN]	Displacement [mm]
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				

Dimension of anchor	M6	M8	M10	M12	M16	M20	M24
Test load [kN]							

Test load shall be determined in agreement with the engineer in charge.